

## GRADO DE AVANCE DE LAS DISTINTAS ETAPAS DE CONSTRUCCIÓN PARQUE EÓLICO LAS VIÑAS



ID	Nombre Actividad	Fechas Reales		% Avance Actividad																																					
		Inicio	Término		03-05-20	17-05-20	31-05-20	14-06-20	28-06-20	12-07-20	26-07-20	09-08-20	23-08-20	06-09-20	20-09-20	04-10-20	18-10-20	01-11-20	15-11-20	29-11-20	13-12-20	27-12-20	10-01-21	24-01-21	07-02-21	21-02-21	07-03-21	21-03-21	04-04-21	18-04-21	02-05-21	16-05-21	30-05-21	13-06-21							
<b>Puelche</b>																																									
1	Habilitación de IFaena	06-09-2020		95,0%	0%	0%	0%	0%	0%	0%	0%	0%	5%	8%	12%	20%	28%	30%	55%	95%																					
2	Habilitación de caminos Aerogeneradores	12-10-2020		22,0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	8%	17%	19%	22%	22%																					
3	Aerogeneradores, en tres sub ítems: Excavación, Hormigonado, Montaje	13-10-2020		30,8%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	8%	10%	23%	23%	31%																					
3.1	<i>Excavación</i>	13-10-2020		69,2%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	23%	31%	69%	69%	69%																					
3.2	<i>Hormigonado Fundaciones</i>	01-12-2020		23,1%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	23%																					
3.3	<i>Montaje de Aerogeneradores</i>			0,0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%																					
4	Llegada de aerogeneradores a sitio			0,0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%																					
5	Línea Eléctrica de Media Tensión subterránea			0,0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%																					
6	Energización y puesta en servicio			0,0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%																					
7	Desmantelamiento de la IFaena			0,0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%																					

Notas