

## GRADO DE AVANCE DE LAS DISTINTAS ETAPAS DE CONSTRUCCIÓN PARQUE EÓLICO PUELCHÉ



ID	Nombre Actividad	Fechas Reales		% Avance Actividad	03-05-20	17-05-20	31-05-20	14-06-20	28-06-20	12-07-20	26-07-20	09-08-20	23-08-20	06-09-20	20-09-20	04-10-20	18-10-20	01-11-20	15-11-20	29-11-20	13-12-20	27-12-20	10-01-21	24-01-21	07-02-21	21-02-21	07-03-21	21-03-21	04-04-21	18-04-21	02-05-21	16-05-21	30-05-21	13-06-21				
		Inicio	Término																																			
<b>Puelche</b>																																						
1	Habilitación de IFaena	24-04-2020	16-09-2020	100,0%	10%	15%	30%	60%	67%	75%	85%	88%	93%	96%	100%																							
2	Habilitación de caminos Aerogeneradores	14-06-2020		29,9%	0%	0%	0%	2%	8%	11%	14%	17%	23%	25%	26%	28%	30%																					
3	Aerogeneradores, en tres sub ítems: Excavación, Hormigonado, Montaje	21-08-2020		10,5%	0%	0%	0%	0%	0%	0%	0%	0%	2%	4%	5%	7%	11%																					
3.1	<i>Excavación</i>	21-08-2020		26,3%	0%	0%	0%	0%	0%	0%	0%	0%	5%	11%	16%	21%	26%																					
3.2	<i>Hormigonado Fundaciones</i>	07-10-2020		5,3%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	5%																					
3.3	<i>Montaje de Aerogeneradores</i>			0,0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%																					
4	Llegada de aerogeneradores a sitio			0,0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%																					
5	Línea Eléctrica de Media Tensión subterránea			0,0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%																					
6	Energización y puesta en servicio			0,0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%																					
7	Desmantelamiento de la IFaena			0,0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%																					

Notas