

GRADO DE AVANCE DE LAS DISTINTAS ETAPAS DE CONSTRUCCIÓN PARQUE EÓLICO PUELICHE



ID	Nombre Actividad	Fechas Reales		% Avance Actividad	03-05-20	17-05-20	31-05-20	14-06-20	28-06-20	12-07-20	26-07-20	09-08-20	23-08-20	06-09-20	20-09-20	04-10-20	18-10-20	01-11-20	15-11-20	29-11-20	13-12-20	27-12-20	10-01-21	24-01-21	07-02-21	21-02-21	07-03-21	21-03-21	04-04-21	18-04-21	02-05-21	16-05-21				
		Inicio	Término																																	
Puelche																																				
1	Habilitación de IFaena	24-04-2020	16-09-2020	100,0%	10%	15%	30%	60%	67%	75%	85%	88%	93%	96%	100%																					
2	Habilitación de caminos Aerogeneradores	14-06-2020		39,0%	0%	0%	0%	2%	8%	11%	14%	17%	23%	25%	26%	28%	30%	36%	38%	39%	39%															
3	Aerogeneradores, en tres sub ítems: Excavación, Hormigonado, Montaje	21-08-2020		26,3%	0%	0%	0%	0%	0%	0%	0%	0%	2%	4%	5%	7%	11%	16%	19%	25%	26%															
3.1	Excavación	21-08-2020		42,1%	0%	0%	0%	0%	0%	0%	0%	0%	5%	11%	16%	21%	26%	42%	42%	42%	42%															
3.2	Hormigonado Fundaciones	07-10-2020		36,8%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	5%	5%	16%	32%	37%															
3.3	Montaje de Aerogeneradores			0,0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%															
4	Llegada de aerogeneradores a sitio			0,0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%															
5	Línea Eléctrica de Media Tensión subterránea	01-12-2020		4,0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	1%	4%															
6	Energización y puesta en servicio			0,0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%															
7	Desmantelamiento de la IFaena			0,0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%															

Notas



30-05-21	13-06-21

--